Sign-off sheet for P.C. Board Submission

Each team member must perform at least one task in each category

You must initial each line . Sign, date, scan ad return with submission

Te	am Name: _Dugan's Dogs		
Scl	nematic submission tasks		
•	Schematic checked for accuracy of connections	JO MM	
•	Schematic checked for part values	MM	
•	Correct Bypass Capacitors for each active component	JD MM	
•	Correct Footprints in Schematic Database	NS	
•	Verified logical pin names to physical pin numbers	NK	
PC	B Submission Tasks		
•		12	
•	PCB parts orientation and placement approved	1M	
•	Bypass capacitors located correctly	1 M	
•	Correct Power and Ground routing – trace widths		
	appropriate for each.		
•	PCB Design rules verified		
•	Component reference designators checked for placement		
•	Team Name/Student Name on TOP SILKSCREEN		
•	PCB Verification run Connectivity Check		
	and DRC in Ultiboard and corrected all errors.	<i>NK</i>	
•	CAM submission to FREEDFM	NK	
•	Errors from FREEDFM corrected	NK	
	Verified Board outline is 10 mil Width	NK MM	

•	Examined board plots from Freedfm and	
	verified no global fiducials outside of board outline /	
•	Verified that submitted design was the same file that was sent to Freedfm	
Sig	natures: Overall Check-off approved : (Signed AND Dated) (Your signatures)	gnature is your pledge)
	Team Member 1	09/29/2019
	 Team Member 1	09/29/2019
	• Team Member 3 Mal Colm Mil	er 9/29/19
	Team Member 4 NOIAN Sheybea	ni 9/29/19
	Team Member 5	-, — ₍₁)