Sign-off sheet for P.C. Board Submission

Each team member must perform at least one task in each category

You must initial each line . Sign, date, scan ad return with submission

Team Name: _Dugan's Dogs			
Schematic submission tasks			
•	Schematic checked for accuracy of connections		
•	Schematic checked for part values		
•	Correct Bypass Capacitors for each active component		
•	Correct Footprints in Schematic Database		
•	Verified logical pin names to physical pin numbers		
PC	B Submission Tasks		
•	PCB Footprints checked for accuracy		
•	PCB parts orientation and placement approved		
•	Bypass capacitors located correctly		
•	Correct Power and Ground routing – trace widths		
	appropriate for each.		
•	PCB Design rules verified		
•	Component reference designators checked for placement		
•	Team Name/Student Name on TOP SILKSCREEN		
•	PCB Verification run Connectivity Check		
	and DRC in Ultiboard and corrected all errors.		
•	CAM submission to FREEDFM		
•	Errors from FREEDFM corrected		
•	Verified Board outline is 10 mil Width.		

 Examined board plots from Freedfm and 	Examined board plots from Freedfm and	
verified no global fiducials outside of board outline	K	
Verified that submitted design was the same file that was see	ent to Freedfm //K	
Signatures: Overall Check-off approved : (Signed AND Dated) (Y	our signature is your pledge)	
• Team Member 1 Jesse Dugan	09/29/2019	
 Team Member 1	09/29/2019	
• Team Member 3 Malcom M	11184 9/29/19	
Team Member 4 NOIAN Sheyh	CAN! 9779/19	
Team Member 5 Vivian Lin	9/29/10	