Sign-off sheet for P.C. Board Submission

Each team member must perform at least one task in each category

You must initial each line . Sign, date, scan ad return with submission

Team Name: Dugan's Dogs				
Schematic submission tasks				
•	Schematic checked for accuracy of connections			
•	Schematic checked for part values			
•	Correct Bypass Capacitors for each active componer	nt		
•	Correct Footprints in Schematic Database			
•	Verified logical pin names to physical pin numbers			
PCB Submission Tasks				
•	PCB Footprints checked for accuracy			
•	PCB parts orientation and placement approved			
•	Bypass capacitors located correctly			
•	Correct Power and Ground routing – trace widths			
	appropriate for each.			
•	PCB Design rules verified			
•	Component reference designators checked for place	ement		
•	Team Name/Student Name on TOP SILKSCREEN	<u>JD</u>		
•	PCB Verification run Connectivity Check			
	and DRC in Ultiboard and corrected all errors.	NK		
•	CAM submission to FREEDFM	NK		
•	Errors from FREEDFM corrected	NK		
•	Verified Board outline is 10 mil Width.	NK		

•	Examined board plots from Freedfm and	
	verified no global fiducials outside of board outline \rat{NK}	
•	Verified that submitted design was the same file that was sent to	Freedfm //
Sig	gnatures: Overall Check-off approved: (Signed AND Dated) (Your si	ignature is your pledge)
	 Team Member 1	09/29/2019
	Team Member 2 Nayiri Krzysztofowicz	09/29/2019
	Team Member 3	
	Team Member 4	
	Team Member 5	